

#### U.S. DEPARTMENT OF ENERGY PITTSBURGH ENERGY TECHNOLOGY CENTER

**DIRECT COAL LIQUEFACTION BASELINE DESIGN AND** SYSTEM ANALYSIS

CONTRACT NO. DEAC22 90PC89857

**QUARTERLY REPORT** 

**JULY - SEPTEMBER 1992** 



JANUARY, 1993 PITTSBURGH, PENNSYLVANIA



MASTER DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED his materia. patent

Mull P. Dronzert

Chicago Operations Office lectual Property Law Dept



3000 Post Oak Boulevard Houston, Texas 77056-6503 Mailing address: P.O. Box 2166 Houston, Texas 77252-2166

January 29, 1993

U. S. Department of Energy Pittsburgh Energy Technology Center Mail Stop 922-H P. O. Box 10940 Pittsburgh, PA 15236

Attention:

Mr. Swenam Lee

Project Manager

Subject:

D.O.E. Coal Liquefaction

Base Line Design and System Analysis Contract No. DE-AC22 90PC89857

Bechtel Job No. 20952 Quarterly Status Report Letter No. BLD-130

Dear Mr. Lee:

Attached for your information are three copies of the subject Quarterly Status Report covering the June 22, 1992 through September 13, 1992 reporting period. Copies to other members, as required by the contract are separately and directly transmitted.

Please note that all information contained herein should be considered preliminary pending issue of the final project reports.

If you have any questions or comments on this Quarterly Status Report please contact me.

Sincerely yours,

Syamal K. Poddai Project Manager

**Attachment** 

cc:

Martin Byrnes, DOE/PETC Robert Hamilton, DOE/PETC A. B. Schachtschneider, AMOCO

File

Gilbert V. McGurl, DOE/PETC Joanne Wastek, DOE/PETC





## U.S. DEPARTMENT OF ENERGY PITTSBURGH ENERGY TECHNOLOGY CENTER

# DIRECT COAL LIQUEFACTION BASELINE DESIGN AND SYSTEM ANALYSIS

CONTRACT NO. DEAC22 90PC89857

# QUARTERLY REPORT JULY - SEPTEMBER 1992





**JANUARY, 1993**PITTSBURGH, PENNSYLVANIA

#### **TABLE OF CONTENTS**

1.	INTROD	JCTION	• • • • • • • • • • • •		• • •	• • •		• •	• • •	• • •	• •	• •	 • •	1
2.	SUMMA	RY	• • • • • • • • • • • • • • • • • • • •	· • • • • •				• •		· • •			 	3
3.	TECHNI	CAL PROGR	ESS (BY TASK	S)	• • •			• •		• •			 • •	. 7
	-	3.2.1	Status Update					• • •					 • • •	. 9
3.3	TASK	ııı		· • • • •		• • •	• • •						 	24
3.4	TASK	IV	• • • • • • • • • • • • • • • • • • • •		• • •			• • •	• • •				 	24
		3.4.1	Status of Task	IV					• •				 	24
3.5	TASK	v			• • •			• • •				• .•	 	25
3.6	TASK	VI		• • • • •									 	26
4.	KEY F	PERSONNEL	STAFFING REI	PORT .									 	27

#### **DISCLAIMER**

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

#### LIST OF TABLES

TABLE NO.	TITLE PAGE NO
3.1	Analysis of Feed Coal to Liquefaction, Illinois No. 6 (Burning Star Mine)
3.2	Key Operating Conditions
3.3	Overall Product Yields
3.4	Primary Liquefaction Yield & Elemental Balance Data Improved Baseline Design Case
3.5	Stage 1 Yields: Original Baseline and Improved Baseline Designs 15
3.6	API Gravity of Various Fractions
3.7	Recycle Gas Flow Rates for the Improved Baseline Design 16
3.8	Comparative Design Data: Baseline vs. Improved Baseline Design 18
3.9	Overal Utility Balance for Improved Baseline
4.1	Key Personnel Staffing Report
	LIST OF FIGURES
FIGURE NO	TITLE PAGE NO
3.1	Key Recycle Gas 17
3.2	Overall Material Balance for Improved Baseline
3.3	Overall Hydrogen Flow Distribution
3.4	Overall Water Flow Distribution

#### 1. INTRODUCTION

Effective May 16, 1990, Bechtel with Amoco as subcontractor, initiated a study to develop a computer model for a base line direct coal liquefaction design for the U.S. Department of Energy's (DOE) Pittsburgh Energy Technology Center (PETC). The project was initially for a duration of 18 months with an approved budget of \$2 MM. Later, the project was extended in two steps to mid-December 1992. During this reporting period a proposal to relax the design basis for baseline by including higher space velocity for coal liquefaction reactor design basis has been granted by DOE/PETC. This is referred to as the improved baseline case and is scheduled to be completed by mid-December 1992. The study is under DOE contract No. DE-AC22 90PC89857.

The primary objective of the study is to develop a computer model for a base line direct coal liquefaction design based on two stage direct coupled catalytic reactors. This primary objective is to be accomplished by completing the following:

- A base line design based on previous DOE/PETC results from Wilsonville pilot plant and other engineering evaluations
- A cost estimate and economic analysis
- A computer model incorporating the above two steps over a wide range of capacities and selected process alternatives
- A comprehensive training program for DOE/PETC Staff to understand and use the computer model
- A thorough documentation of all underlying assumptions for baseline economics, and
- A user manual and training material which will facilitate updating of the model in the future

With the inclusion of the improved baseline case, the above primary objective is extended to include the impact of higher space velocity through liquefaction reactor.

The progress made during any particular quarter is published in a quarterly report following the duration of the quarter. The report consists of the following four sections:

- Introduction
- Summary
- Technical Progress Report (By Tasks)
- Key Personnel Staffing Report.

#### Introduction (Continued)

Any confidential information will be presented in the quarterly report as a separate section under the heading "confidential". As agreed upon by DOE/PETC, information included in the confidential section will be treated confidential by DOE/PETC and its contractors.

This report is Bechtel's ninth quarterly progress report and covers the period of June 22, 16, 1992 through September 13, 1992.

#### 2. SUMMARY

Effective May 16, 1990, Bechtel initiated this study, with Amoco as subcontractor, as an assignment from the U.S. Department of Energy (DOE)'s Pittsburgh Energy Technology Center (PETC). The objective of the study is to develop a computer model for a baseline direct coal liquefaction design based on two stage direct coupled catalytic reactors. The study was for a period of 18 months which was extended later to mid-December 1992.

This is Bechtel's ninth quarterly progress report and covers the period (as requested and approved by DOE/PETC) of June 22, 1992 through September 13, 1992. This reporting period was previously covered by three already published monthly status reports.

The report contains accomplishments made during this time period in all the Tasks scheduled for the period i.e., Tasks I through VI. As per schedule, the major focus, however, was on Task II, III, IV and V. Therefore, the accomplishments included in this report are predominantly for these four tasks.

The accomplishments are presented in the report on Task by Task basis for all the Tasks covered during this reporting period.

#### Task I

- In Task I (which defines the project) the Project Management Plan Draft Report was completed and subsequently updated incorporating the comments and suggestions of DOE/PETC and their contractors. The final version was sent to DOE/PETC for their approval and subsequently published in August, 1990. The approved copy was the deliverable for the Task.
- Project Management Plan report covers the overall scope of work, the methodology of managing the cost and schedule of the project (configuration management), program administration, the deliverables during various phases of work and the definition of the baseline configuration.

#### Task II

Task II concerns the development of the baseline design as well as improved baseline design of the liquefaction complex. This task, with reference to baseline design, has been completed and the results have been published in three volumes during the quarterly progress reporting period, December 23, 1991 through June 21, 1992. Any update and results reflecting fine tuning with modeling effort will be included in the corresponding portions of the final project report.

#### Summary (continued)

- The design basis for the improved baseline case has been established utilizing Wilsonville pilot plant runs #257J, 261B and 261D. The improved baseline case is for a higher space velocity in the liquefaction reactors.
- The number of liquefaction reactor trains and the coal feed rate through each of the reactor trains have been finalized with the help of Amoco's kinetic model.
- The redesign of Plant 2 (Coal Liquefaction Plant) has been accomplished.

#### Task III

Task III concerns the development of the cost estimate and economics for the baseline design and options for the coal liquefaction facility.

- During the previous reporting period, March 16, 1992 through June 21, 1992, based on the DOE/PETC/Bechtel/Amoco review meeting of February 24-25, 1992 capital cost estimates for the baseline design as well as all seven options were completed for two different scenarios. These scenarios are for: 1) the First Plant and, 2) Nth plant. Later, the Nth plant concept has been accepted for further economic evaluation. During this reporting period, the capital cost and operating requirements for the improved baseline has been initiated.
- The comments on the draft Topical/Task III report (in 2 volumes) containing capital cost and operating requirements for the baseline and options were obtained from DOE/PETC. During this reporting period, the final version of volumes I and II of the Topical/Task report has been published. Besides incorporation of all comments, the final report contains the updated (fine-tuned) capital costs and operating requirements for all seven options for the "First Plant" and for the "Nth Plant" scenarios.

The remaining volume (Volume III) of this report containing economics will be completed and issued as part of the final project report after the improved baseline case is completed.

#### Task IV

 Task IV which concerns the development of the mathematical algorithms and models was completed. The final task report was issued the first week in October, 1991.

#### Task V

Task V involves developing the ASPEN process simulation model of the baseline design.

- The ASPEN computer model had been tuned to match the baseline design. Capital cost changes reflecting recommendation of the DOE/PETC/Bechtel/Amoco February, 1992, review meeting have been integrated.
- The ASPEN based kinetic model is being tuned to match the baseline design. Testing of the model is in progress.
- Completed the final tuning of the kinetic model for the coal liquefaction reactors of Plant 2 to incorporate the recent Wilsonville data.
- The draft of the Topical/Task Report for Task V was issued to DOE/PETC for their comments. This report is in two volumes; Volume I discusses the process simulation model for the baseline design and the seven option cases, and Volume II discusses the LOTUS spreadsheet economic model and the ASPEN/SP kinetic model for coal liquefaction reactors. In addition, the report has a three part Appendix which contains listings of the complete ASPEN/SP input and Fortran files, and detailed documentation for the LOTUS spreadsheet economic model.
- The previously developed kinetic and ebullated bed hydrodynamic models were used to design liquefaction reactor for the higher space velocity case. During the reporting period, optimization of the reactor design was continued. This was to account for (1) internally treated as well as untreated gas recycle rates, (2) recycle solvent composition (3) changes in overall coal conversion and ROSE-SR organic loss and (4) revised gas and liquid yields (relative to the previous baseline design) in the first and second reactor stages. The higher space velocity design case is based on four reactor trains with a coal flowrate of 343,800 lbs of MAF coal per hour per train.
- Economics model based on Lotus 1-2-3 spreadsheets has been revised to incorporate the updated set of key assumptions based on DOE/PETC's input. Revised documentation reflecting these changes has been completed.
- During May 16, 1992 through June 21, 1992 reporting period a draft of Volume I and Appendix I of the Topical/Task report for Task 5 was completed. Volume I contained documentation for 1) the baseline design and cost estimate model for the "First Plant" case and 2) the Lotus 1-2-3 spreadsheet economic model and 3) how to use it.

#### **Summary (continued)**

#### Task VI

This task concerns the development of a training manual and a training course for the process simulation model.

The draft Topical Report for Task VI (training) has been revised and issued. This
revision was to reflect DOE's comments and conform to the final version of the
models. In addition, this report was split into two volumes; the first volume covers
the ASPEN/SP process simulation model, and the second discusses the LOTUS
economic model and the kinetic model for the coal liquefaction reactors.

#### 3. TECHNICAL PROGRESS (BY TASKS)

In order to carry out this Study efficiently, the Study has been divided in seven major tasks. Task I defines the project. Task II develops the baseline design. Task III develops the capital, operating and maintenance costs. Task IV develops the mathematical model necessary for the process computer simulation model. Task V develops and verifies the process simulation model. Task VI documents the process simulation model and training. Task VII is a level of effort task for project management, technical coordination and other miscellaneous support functions.

During this reporting period (June 22, 1992 through September 13, 1992) several accomplishments were made in Tasks II, III, IV, V and VI. These accomplishments are included in this report task by task.

#### 3.1 TASK I

Task I defines the scope and the methodology of accomplishing the project. It sets the objectives of the project and defines the paths to accomplish those objectives.

As mentioned earlier in Section 3, Task I was completed during the first quarterly reporting period and accomplishments were documented in the Project Management Plan issued in August, 1990.

The Project Management Plan report is comprised of the following 9 sections:

- Executive Summary
- Background/Introduction
- Study Objective
- Overall Scope Of Work
- Configurational Management
- Program Administration
- Deliverables
- baseline Configuration
- Appendix/Project Procedure Booklet List Of Contents

The report completing Task 1 was published on time schedule. Detailed accomplishments of Task I were included in the first quarterly report (May 16, 1990 through August 19, 1990) of the project.

#### 3.2 TASK II

Task II concerns the development of the baseline design and improved baseline design of the liquefaction facility. This part of the study includes the acquisition of process licensors information, incorporation of various processing options into the design, and developing the design of the on-site processing units and offsite facilities (including storage and loading, utilities, and waste handling).

In this task certain plants are handled as packaged plants (or blocks) with an overall heat and material balance only.

#### 3.2.1 Status Update

The final Topical/Task report for task II is divided into three volumes. Volumes I and II contain the information on the baseline design while volume III covers the options (alternates). Volumes I and II of the report were published during the quarter of September 16, 1991 through December 22, 1991 reporting period, whereas Volume III of the report, both draft and the final version were published during December 23, 1991 through March 15, 1992 reporting period.

In addition, during this reporting period the improved baseline case has been initiated and several accomplishments were achieved. These were:

- 1) Setting up the design basis for the improved baseline utilizing Wilsonville pilot plant runs #257J, 261B and 261D and thereby having a higher space velocity in the liquefaction reactors,
- 2) completing the design of liquefaction reactors of plant 2 with the help of Amoco's kinetic model and,
- 3) establishing overall material balances, overall hydrogen flow distribution and overall water flow distribution.

Details on these accomplishments are included in this section.

#### Plant 2 (Coal Liquefaction)

The key assumptions related to design basis were developed jointly by DOE, Amoco, Bechtel, and Burns & Roe.

#### Design Basis, Criteria and Considerations

#### Coal Feed

The coal to be fed to the coal liquefaction plant is washed and dried Illinois No. 6 coal (Burning Star Mine) from Plant 1, the Coal Preparation Plant. Analysis of the basis coal is presented in Table 3.1.

#### **Process**

The process used will be close-coupled, catalytic-catalytic, two-stage coal liquefaction (H-COAL by HRI) with ashy recycle, recycle of extract from the critical solvent deashing plant, and recycle of 850°F+ to extinction.

#### **Key Design Constraints**

The primary goals for the improved baseline liquefaction reactor design were:

- (1) to maximize total coal throughput using the same size ebullated-bed coal liquefaction reactors (15 ft. id and 85 ft. high) that were used in the original baseline design, and
- (2) to minimize the number of operating trains (5 in the original design).

The key design constraints for the liquefaction reactors were:

- Weight of each reactor: less than 1300 short tons
- Gas velocity in each reactor: less than 0.2 ft/sec
- H2 partial pressure at the second reactor outlet: about 1940 psia
- The reactor outlet temperatures should be less than 830°F to avoid catalyst sintering. The first reactor should have a reasonably high hydrogen consumption (about 3.7 wt% MAF coal) and should be operated at a higher temperature than the second reactor. For the improved baseline design, the first reactor is operated at 810°F versus 760°F for the second reactor.

Table 3.1

## Analysis of Feed Coal to Liquefaction Illinois No. 6 (Burning Star Mine)

Volatile Matter Fixed Carbon	42.2 46.3
Ash Ultimate Analysis (wt. %, Dry Basis)	11.5
Carbon Hydrogen Sulfur Nitrogen Ash Chlorine Oxygen (by difference)	71.0 4.8 3.2 1.4 11.5 0.1 8.0
Sulfur Forms (wt. %, Dry Basis)	
Pyrite Sulfitic Organic	1.0 0.1 1.9
Ash Composition (wt. % oxidized)	
Phosphorus pentoxide, P <sub>2</sub> O <sub>5</sub> Silica, SiO <sub>2</sub> Ferric Oxide, Fe <sub>2</sub> O <sub>3</sub> Alumina, Al <sub>2</sub> O <sub>3</sub> Titania, TiO <sub>2</sub> Lime, CaO Magnesia, MgO Sulfur Trioxide, SO <sub>3</sub> Potassium Oxide, K <sub>2</sub> O Sodium Oxide, Na <sub>2</sub> O Undetermined	0.2 49.8 17.6 19.2 1.0 6.3 1.0 2.9 2.0 0.5 -0.5

The above maximum reactor temperature and minimum hydrogen consumption limits affect the heat liberation rate and the total bed exotherm; which in turn, controls the maximum coal flow rate.

#### Overall Yields

The conditions of the coal liquefaction reactor for Wilsonville Run 257-J, the improved baseline design case, and the original baseline design case are compared in Table 3.2. For the improved baseline case, the overall coal conversion was assumed to be 92.9 wt% MAF at a coal space velocity (SV) slightly lower than that used in Wilsonville Run 257-J. This lower value reflects (a) resid extinction (0.0 wt% MAF resid yield for the improved baseline case vs. 1.2 wt% MAF for Run 257-J), and (b) a lower organics loss in the ROSE-SR unit for the improved baseline case (15.7 wt% MAF vs. 18.5 wt% MAF for Run 257-J). This improved ROSE-SR unit performance is justified since Wilsonville ROSE-SR unit performance typically improved with days of operation for a given run, and during Runs 261-F and 261-G, the ROSE-SR organics losses were about 15.6 wt% MAF. The total solvent/MAF coal ratio was assumed to be 2.26 lbs/lb (compared to 2.46 lbs/lb used for the original baseline design) with the same solvent composition as that of the original baseline design.

Key Operat	ble 3.2 ing Cond	itions	
	257 <b>-</b> J	Improved Baseline	Baseline
Coal SV, lb MAF/hr/lb Cat	2.17	1.95	1.12
Temp., °F Reactor I Reactor II	809 760	810 760	790 760
Catalyst addn., 1bs/ton MF each stage	3/1.5	3/1.5	3/1.5
Solvent/MAF Coal	2.25	2.26	2.46
Resid in Solvent, wt%	50	50	50

The overall liquefaction yields are compared in Table 3.3. The hydrogen consumption for the improved baseline design was increased to 6.3 wt% MAF (compared to 6.0 wt% MAF in 257-J) to account for the higher C4+ liquids production. The water yield was based on Wilsonville Runs 261-B (8.3 wt% MAF) and 261-D (9.7 wt% MAF). The above H2 consumption and water yield were verified by an overall elemental balance (Table 3.4) for the improved baseline design case.

Tal Overali P	ble 3.3 roduct Yie	elds	
Yields, wt% MAF	257-J	Improved Baseline	Baseline
H2S + H2O + COx + NH3	15.1	13.9	14.0
C1 - C3	5.4	5.5	4.8
(C4 - 350)°F (350 - 450)°F	14.5 7.1	15.8 7.3	16.9 7.5
(450 - 850)°F	44.2	48.1	46.8
C4 + liquids	65.8	71.2	71.2
Resid	1.2	0.0	0.0
Organics in ash-conc.	18.5	15.7*	16.3
H2	(6.0)	(6.3)	(6.2)

<sup>\*</sup> Run 261-F/G: 15.6%

	Prima	ary Liquefactio	Table 3.4 on Yield & El d Baseline D	emental Ba			
Mass Balances, lb.	Carbon	Hydrogen	Nitrogen	Oxygen	Sulfur	Ash	Total
Input H2 MAF Coal Ash	0.00 80.25 0.00	6.30 5.42 0.00	0.00 1.62 0.00	0.00 9.09 0.00	0.00 3.62 0.00	0.00 0.00 12.96	6.30 100.00 12.96
TOTAL	80.25	11.72	1.62	9.09	3.62	12.96	119.26
Output H2O H2S NH3 CO2 CO CH4 C2 C3 C4 C5 C6 - 350 350 - 450 450 - 650 650 - 850 ASH-CONC.	0.00 0.00 0.00 0.05 0.04 1.50 1.40 1.43 0.83 0.17 12.44 6.36 30.17 12.32 13.54	1.04 0.17 0.25 0.00 0.00 0.50 0.35 0.32 0.17 0.03 2.07 0.89 3.78 1.39 0.75	0.00 0.00 1.14 0.00 0.00 0.00 0.00 0.00	8.22 0.00 0.00 0.15 0.06 0.00 0.00 0.00 0.00 0.07 0.04 0.17 0.09 0.29	0.00 2.78 0.00 0.00 0.00 0.00 0.00 0.00 0.01 0.00 0.01 0.00 0.01	0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.0	9.26 2.95 1.39 0.20 0.10 2.00 1.75 1.75 1.00 0.20 14.60 7.30 34.25 13.85 28.66
TOTAL	80.25	11.72	1.62	9.09	3.62	12.96	119.26

#### Stage I Yields

The Stage I yields, as shown in Table 3.5, were estimated as a fraction of the overall yields. Those for the improved baseline design were based primarily on Wilsonville Runs 261-B and 261-D, since in Run 257-J, the Stage I yields were not measured because the interstage separator which recovers the Stage I products was not used. Thus, for Run 257-J, the resid yield (27.0 wt% MAF) and hydrogen consumption (3.7 wt% MAF) were assumed to be similar to those of the original baseline design.

	Table 3.5	
	lds: Original E oved Baseline	li li
Yield, Wt% MAF Coal	Improved Baseline	Original Baseline
СО	0.04	0.04
CO2	0.13	0.09
NH3	0.98	0.95
H2O	6.71	7.10
H2S	2.10	2.00
C1	0.83	0.91
C2	1.19	0.74
C3	1.37	0.85
C4	0.47	0.40
C5-350°F	4.14	8.00
350-450°F	1.67	4.90
450-650°F	6.21	7.00
650-850°F	2.51	15.20
850-1000°F	40.92	18.52
Resid	27.00	26.80
UC	7.46	10.20
H2 (Consumed)	(3.73)	(3.70)

#### **Product Quality (API Gravity)**

The API gravity of various fractions of the product yields are shown in Table 3.6.

Table 3	
Fractions	API Gravity*
IBP - 350°F	50.8
305 - 450°F	29.7
450 - 750°F	19.0
750 - 850°F	9.3
850 - 1000°F	1.0
1000 <sup>+</sup> °F	-10.5

<sup>\*</sup> The data (except for 1000<sup>+</sup> °F) are based on the average values of API gravity of respective components of Wilsonville pilot plant runs 261B and 261D.

#### Gas Flows

The key recycle gas (i.e., the untreated internal recycle streams, as well as the treated purified hydrogen recycle stream shown in Figure 3.1) rates and compositions are given in Table 3.7. These rates were estimated (1) to correspond to the desired second reactor outlet hydrogen partial pressure (about 1940 psia), and (2) to maintain required C1-C3 gas purge rate.

	Recycle Gas Flo	le 3.7 ow Rates for the seline Design	<b>9</b>
Flow Rate, lbs/hr/train	Treated Recycle Gas to Stage I	Untreated Recycle Gas to Stage I	Untreated Recycle Gas to Stage II
N2	69	357	1433
H2	4037	4000	16048
H2O	13	32.7	131.3
H2S	0	<sup>^</sup> 734.4	2947
NH3	0	1.6	6.4
CO	75	390.5	1567
CO2	0	38.9	156.1
CH4	1366	6077	24381
C2H6	619	3172	12728
C3H8	379	1940	7784
C4H10	131	667	2678
C5H12	212	1102	4420
Total	6901	18514	74278

#### Key Design Parameters

The coal liquefaction kinetic model and the ebullated-bed fluid dynamics correlations (developed for the baseline design) were used to estimate the maximum coal feed rate per reactor train subject to the design constraints, product yields and catalyst addition rate for each reactor. Some modifications to the original USR2G Fortran kinetic model (described in Section 12 of the Topical Report for Task V) were required to account for the differences in product yields between the original baseline and the improved baseline design cases.

Q-103 REACTOR EFFLUENT VAPOR COLD SEPARATOR PROCESS WATER **6 ©** © • **© ⑤** M-102 EFFLUENT VAPOR COOLER COMPRESSOR KNOCKOUI 8 RECYCLE GAS COMPRESSOR M-101 EFFLUENT EXCHANGER REACTOR FFFLUENT VAPOR HOT SEPARATOR BATTERY LIMITS STREAMS REACTOR EFFLUENT SEPARATOR K-102 2nd-SIAGE REACIOR 7 102 L-102 GAS HEATER 0-105 INTERSTAGE SEPARATOR SLURRY HEATER K-101 1st-SIAGE REACTOR **6 3** RECYCLE GAS (FROM HYDROGEN PURIFICATION) SLURRY OIL MAKEUP GAS COAL **3** 17

BASELINE DESIGN - SCHEME 2

Key Recycle Gas

Figure 3.1

As shown in Table 3.8, the space velocity assumed for the improved baseline design allowed the use of four operating trains (compared to five for the original baseline) with a 9 percent increase in overall coal throughput over the original baseline design. For the high temperature first stage, the outlet temperature was estimated to be about 827°F compared to the assumed design constraint of 830°F. Each ebullated-bed reactor has the same 15 ft internal diameter as the original baseline design, but a lower catalyst loading. For the improved baseline design, the settled catalyst bed height is about 34 ft compared to about 44 ft in the original baseline design. The ebullated-bed pump recycle rate was estimated to give a bed expansion to about 77 ft. The total gas/liquid velocities in each reactor and the hydrogen partial pressure at the second stage outlet also are within the design limits.

Comparative Design Data:	Table 3.8 Baseline v		Baseline De	esigns
Design Cases	Improved	Baseline	Bas	eline
Number of Operating Trains	4	1	,	5
Coal feed rate/train, Mlb MAF/hr	34	3.8	25	2.3
Reactor (a,b)	1st Stage	2nd Stage	1st Stage	2nd Stage
Velocity, fps Gas Liquid	0.14 0.12	0.19 0.11	0.11 0.10	0.21 0.08
Bed Height, ft. Settled Expanded	34 77	34 77	44 77	44 77
Recycle/Fresh Feed ratio	5.6	3.1	6.0	3.3
Reactor Average Temp, °F	810	760	790	760
Bed Exotherm, °F	34	30	30	27
Reactor Outlet Temp, °F	827	775	805	774
H2 partial pressure, psia	2232	1934	2243	2061

(a) Catalyst: average diameter, 0.083 inches; length, 0.24 inches

(b) Reactor ID (excluding refractory), ft: 15
Refractor thickness, in.: 6
Total height, ft.: 85

Weight, Short tons: 1295

#### **Overall Material Balance**

The overall material balance for the improved baseline coal liquefaction complex is shown in Figure 3.2. The flow rates are in MLB/Hr and on dry basis unless otherwise noted. Exceptions are plants 34, 38 and 39 where material balances for these plants are shown on wet basis. To keep the figure simple, minor streams such as steam, sour water and make-up amine are not shown in this figure.

#### **Overall Utility Balance**


The overall utility balance for the improved baseline coal liquefaction complex is shown in Table 3.9. Because the utility consumptions for plants 23, 24 and 25 are small and intermittent, they are not included in this table.

#### **Overall Hydrogen Flow Distribution**

The overall hydrogen flow distribution for the entire complex is shown in Figure 3.3. This figure schematically shows the input and output flow rates in MMSCFD for several key process plants. As shown in this figure, hydrogen being produced in Plant 9 (Hydrogen Production Plant) gets distributed to Plant 2 (Coal Liquefaction Plant, the heart of the liquefaction complex) and two hydrotreaters, viz, Plant 4 (Naphtha hydrotreater) and Plant 5 (Gas Oil Hydrotreater), then as the output streams from these plants, goes through the hydrogen purification plant (Plant 6) and through the gas plant (Plant 3).

#### **Overall Water Flow Distribution**

The overall water flow distribution for the entire baseline liquefaction complex is shown in Figure 3.4. This figure schematically describes the sequence and quantity of water flow through various plants of the entire liquefaction complex. The flow rates through these plants are expressed in gallons per minute.





· }f

Table 3.9

# OVERALL UTILITY BALANCE FOR IMPROVED BASELINE

	12-Feb-93				141 Sing 141			Cond/RFW	Cooling	Sour	Waste	Makeup	Air	Nitrogen
Plant		Fuel Gas	Flectric	Neam	III PSIG, LU/III	١	ļ		B.1000	Motor	_	Wotor		)
Š	PLANT NAME	1	Power	600 Sup	009	150 @266 E	50 ©208 F	Net Cons	water	water		dbm dbm	scfm	scfm
		MMbtwhr	Κ¥	@/20 F	(469 r	L 2000	1007							
<u> </u>	PROCESSING UNITS	·	000				,	;			880			
<del></del>	Coal Cleaning and Handling	, ( , , , (	8,233				:		262				6.492	81,819
1.4	Coal Grinding and Drying	230	13,204			(000	000 017	000 007	202 0	(12 871)			}	6//
8	Coal Liquefaction	1,129	59,162	890'9	(162,508)	(88,203)	700'97	402,339	0,024	(2,012)				:
m	Gas Plant	(1,504)	205		279,468		15,096	(294,564)	9,784	N 6		5		
4	Nanhtha Hydrotreater	7	1,198		90,386			(386,08)	2,080	(8g)		2		
· u	Cos Oil Hydrotreater	335	2.147		62,030	(104,578)		47,548	330	(66)	_	(8)		
. ·	Liverage Duriffcetion	,	28,859			71,944	2,483	(74,427)	6,438	(101)		<u>\$</u>		
	Critical Colvent Deaching	208	4.286	-		24,969				(20)				1
-	Up Denduction by Coal Gasification	(1112)	,	:	(331,175)	(865,844)	(886,727)	2,083,746	29,698	(1,117)	98	(1,644)	-	26,552
n		<u>``</u>			•	•								(638,630)
	_	8	3,550		69,520	(216,298)	63,157	83,621	9,422	(63)	-			
-		3		73000		40000	00006	(193,000)			-	(232)	8208	
A L	. Common Users	(000)	277 077	70 068	7 721	11 148 010)	(639,629)	2.025.477	101,838	(4,367)	975	(2,378)	15,000	(529,480)
	Sub Total (Process)	(502)		999		(2) (2) (1)								
	OFFSITES									,				
19	Belief and Blowdown		19											
2	<u> </u>	. :	6,758			22,000	3,300	(22,300)	100					
2 6	_							-						
- 6		3.760	(416.926)	(456,824)		439,435	460,436	(867,674)	980'69		(323)			
5 8			14.078						(263,502)		(482)	11,710		
 	Mater Suppose		)				:		•					
	_	_	77											
33		•	1070				000 8	(3,000)		_		(482)		
<del>8</del>			515'				200	(apple)				)	(15.000)	
35	_		2,834											
36			258								8			
37	7  Solid Waste Disposal		48		,	1				7.00	OG .			-
38	8 Ammonia Recovery		1,738		320'032	659,680		(1,029,715)	87,184	4,371	2001			
39	9 Phenol Recovery		964			26,895	72,893	(88/,88)	5,234		(660'1)			
ō	Other Bldg 41,42, Light, Etc.		4835											
	Natural Gas Imported .	(3,497)									7 0 7			
	Off Site BL and Evaporation										0/0	_		
;	Sub Total (Offsite)	263	(377,977)	(456,824)	370,035	1,148,010	539,629	(2,025,477)	(101,838)	4,371	(3/2)	2,3/8	(000,01)	
1)			•		377 756	c	c		<u> </u>	4	-		0	(529.480)
ك	GRAND TOTAL	2		(901,116)					<b>&gt;</b>				•	
, _														





1092048-2

#### 3.3 TASK III

. 1 6

Task III concerns the development of the cost estimate and economics for the base-line design and the alternates for the coal liquefaction facility as well as for the improved baseline design and the option case (option 6) producing hydrogen by natural gas reforming. This part of the study includes the compilation of equipment and utilities summaries, development of scaling factors for equipment sizes and plant costs, and development of the estimates for capital cost, working capital, and owner's costs. Work to perform the economic analyses includes the workup of the manpower requirements and operating costs for the baseline design and for the options and the completion of sensitivity studies.

In this task plants are handled as packaged plants or blocks for the purpose of capital investment, and operating costs as well as overall capacity scale-up.

- During the previous reporting period, March 16, 1992 through June 21, 1992, based on the DOE/PETC/Bechtel/Amoco review meeting of February 24-25, 1992 capital cost estimates for the baseline design as well as all seven options were completed for two different scenarios. These scenarios are for: 1) the First Plant and, 2) Nth plant. Later, the Nth plant concept has been accepted for further economic evaluation. During this reporting period, the capital cost and operating requirements for the improved baseline has been initiated.
- The comments on the draft Topical/Task III report (in 2 volumes) containing capital cost and operating requirements for the baseline and options were obtained from DOE/PETC. During this reporting period, the final version of volumes I and II of the Topical/Task report has been published. Besides incorporation of all comments, the final report contains the updated (fine-tuned) capital costs and operating requirements for all seven options for the "First Plant" and for the "Nth Plant" scenarios.

The remaining volume (Volume III) of this report containing economics will be completed and issued as a part of the final project report after the improved baseline case is completed.

#### 3.4 TASK IV

Task IV concerns the development of the mathematical algorithms and models for equipment sizing, scale-up, costing, and train duplication for incorporation into the ASPEN/SP process simulation model being developed in Task V.

#### 3.4.1 Status of Task IV

The final topical/task report for Task IV was published in October 1991.

#### 3.5 TASK V

Task V concerns the development of the ASPEN process simulation model of the baseline design. The model will produce complete heat and material balances, elemental balances around each plant and the entire process complex, a major equipment list and outline specifications for Plant 2, utility requirements, capital cost for all plants, and a discounted cash flow economic model for the total complex. The model will be suitable for studying technology advances and options in a case study approach. The model will not include optimization capabilities.

#### 3.5.1 Status of Task V

During this reporting period several accomplishments were made in this task. These accomplishments are listed below.

- The ASPEN computer model had been tuned to match the baseline design. Capital cost changes reflecting recommendation of the DOE/PETC/Bechtel/Amoco February, 1992, review meeting have been integrated.
- The ASPEN based kinetic model is being tuned to match the baseline design. Testing of the model is in progress.
- Completed the final tuning of the kinetic model for the coal liquefaction reactors of Plant 2 to incorporate the recent Wilsonville data.
- The draft of the Topical/Task Report for Task V was issued to DOE/PETC for their comments. This report is in two volumes; Volume I discusses the process simulation model for the baseline design and the seven option cases, and Volume II discusses the LOTUS spreadsheet economic model and the ASPEN/SP kinetic model for coal liquefaction reactors. In addition, the report has a three part Appendix which contains listings of the complete ASPEN/SP input and Fortran files, and detailed documentation for the LOTUS spreadsheet economic model.
- The previously developed kinetic and ebullated bed hydrodynamic models were used to design liquefaction reactor for the higher space velocity case. During the reporting period, optimization of the reactor design was continued. This was to account for (1) internally treated as well as untreated gas recycle rates, (2) recycle solvent composition (3) changes in overall coal conversion and ROSE-SR organic loss and (4) revised gas and liquid yields (relative to the previous baseline design) in the first and second reactor stages. The higher space velocity design case is based on four reactor trains with a coal flowrate of 343,800 lbs of MAF coal per hour per train.

- Economics model based on Lotus 1-2-3 spreadsheets has been revised to incorporate the updated set of key assumptions based on DOE/PETC's input. Revised documentation reflecting these changes has been completed.
- During March 16, 1992 through June 21, 1992 reporting period, a draft of Volume I and Appendix I of the Topical/Task report for Task 5 was completed. Volume I contained documentation for 1) the baseline design and cost estimate model for the "First Plant" case and 2) the Lotus 1-2-3 spreadsheet economic model and 3) how to use it.

#### 3.6 TASK VI

Task 6 concerns the development of a training manual and a training course for the process simulation model. The training course will include an overview of the system, modification of the reporting system, interfacing user models, modification of chemical properties, use of the cost and economics modules, specifying flowsheets, streams, components, properties, and convergence. Trainees will be instructed through the use of case study example problems.

#### 3.6.1 Status of Task VI

The draft Topical Report for Task VI (training) has been revised and issued. This
revision was to reflect DOE's comments and conform to the final version of the
models. In addition, this report was split into two volumes; the first volume covers the
ASPEN/SP process simulation model, and the second discusses the LOTUS
economic model and the kinetic model for the coal liquefaction reactors.

#### 4. KEY PERSONNEL STAFFING REPORT

Key Personnel staffing report for this reporting period (March 16, 1992 through June 21, 1992) as required by DOE/PETC is included in Table 4-1 shown below.

### Table 4-1 Key Personnel Staffing Report

Duration of Quarter From June 22, 1992 through September 13, 1992

Name of Key Person	<u>Function</u>	% Time Spent*
Bechtel:	•	
S. N. Habash <sup>1</sup> S. K. Poddar	Project Manager Project Manager	3 34
S. K. Poddar	Process Manager	50
T. J. Reynolds	Project Secretary	39
Amoco:		
A. B. Schachtschneider	Project Manager	10
S. J. Kramer	Principal Investigator	65
A. Basu	Principal Investigator	15

<sup>\* (</sup>Number of hours spent/total available working hours for June 22, 1992 through September 13, 1992) x 100.

S. K. Poddar was assigned to the Project Manager position replacing S. N. Habash at the end of June, 1992.